RASTA
Center for Road Technology

BRUHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Item	Description
1	Name of Work	Improvements of Roads, drains and culverts in main Roads and Cross roads in Hottappa Layout in ward No. 7, Kodigehalli sub division (Sl. No.6)
2	Estimate Cost	18 Lakhs
3	Administrative Approval No and Date	JC(Yel)/AA/196/12-13 dt: 14/5/12
4	Technical sanction No. and Date	EE/BTP/TS/91/12-13 dt: 15/5/12
5	Job Code No. and P Code No.	007-12-000056 P-1771
6	Tender Direct Entrested to KRIDL	--
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	EE/BTP/BBMP/E-TND/02/2010-11 dt: 21/01/2011 Vijay Karnataka 27/5/12
8	Tender Approved Details	Data Not available
9	Work Order No and Date	EE/BTP/BBMP/E-TND/47/12-13 dt: 26/06/2013 (Modified W. Order)
10	Stipulation time of Completion	60 Days
11	Actual Date of Commencement	Data Not available
12	Actual Date of Completion	26/6/13
13	Delay if any	Data Not available
14	Reson for Delay	Data Not available
15	Payment made till date.	--
16	BR NO. and Date	108 dt 29/6/13
17	Status of Work	Completed
18	Photograph verfied	Yes
19	Date of Inspection	27.05.15
20	MB No. and Page No.	1882 Pg.No 188129
21	Test Result	--

22	**Section officer**	Basvaraju
23	**Sub Division Officer**	K P Neelakantaiah
24	**Observation**	Please Refer Anncxure -2
a	**Work Quality**	Satisfactory
b	**Comments**	Side drain wall of SSM with RCC precast slab 25cm thick was observed. Side drains BS slab with CM pointing . WMM thickness observed 9.5-9.8cm. This is due to settlement and wear and tear over a service period of 2 years.The work has been carried out with good quality according to specifications. The works stands completed as on date and is found satisfactory the Bill may be considered for clearance.

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

Dr. Krishnamurthy
Professor - PG Studies
RASTA - Centre for Road Technology
VOLVO India Pvt. Ltd. Campus
7, 8 & 12, Phase I
Peenya Industrial Area
BANGALORE - 560 058

RASTA
Center for Road Technology

BRUHAT BANGALORE MAHANAGARA PALIKE

ANNEXURE 2- INSPECTION REPORT - OBSERVATIONS

Name of the Work: Improvements of Roads, drains and culverts in main Roads and Cross roads in Hottappa Layout in ward No. 7, Kodigehalli sub division (Sl. No. 6)					
Sl No	**Item**	**Measurements and Qty as per Claims (MB & Bills)**	**Measurements and Qty as per Actuals**	**Deviation**	**% Deviation**
1	**Length of Stretch-Hottappa Layout +Cross Road+Prakruthi Apartment**	160m + 45m + 140m	160m + 45m + 140m	NIL	NIL
2	**Width**	6.5m	6.3m (avg)	0.2m	3.07%
3	**Drains dimn**	0.6m	0.6m	NIL	NIL
4	**Desilting of drains**	766.8cum	Done	NIL	NIL
5	**Slab Culverts**	06 nos	Done as per Estimate	NIL	NIL
6	**Providing, laying, spreading and compacting graded stones aggregate to wet mix macadam specs**	Thickness = 100mm	97mm ; Now black topped	NIL	NIL

Dr. Krishnamurthy
Professor - PG Studies
RASTA Centre for Road Technology
VOLVO Construction Equipment Campus
Phase I, Peenya Industrial Area
Bangalore – 560 058, India

Improvements of Roads, drains and culverts in main Roads and Cross roads in Hottappa Layout in ward No. 7, Kodigehalli sub division (Sl. No.6) – Satisfactory